

Blackman Charter Township Comprehensive Local Road Improvement Plan

Road	From	To	Length (Mi.)	Proposed Treatment*	Status (Map)	General Overview
PHASE I - 2020 WORK COMPLETED						
		PHASE TOTAL:	25.24			
PHASE II						
<i>Italicized</i> = In Progress Bold = Completed						
Airport Rd.	Wildwood Ave.	Argyle St.	0.50	CIPR	TBD	Construction anticipated in August 2021.
<i>Alley Dr.</i>	<i>O'Leary Rd.</i>	<i>St. Bernard Dr.</i>	<i>0.10</i>	<i>CIPR</i>	<i>Recycling in Progress</i>	<i>Cold in-place recycling in progress.</i>
Argyle St.	Airport Rd.	Brown St.	1.01	CIPR	TBD	Construction anticipated in August 2021.
Blackman Rd.	Springport Rd.	Twp. Line	2.82	CIPR	Completed	The project is complete.
<i>Brentwood Rd.</i>	<i>Wildwood Ave.</i>	<i>Argyle St.</i>	<i>0.50</i>	<i>CIPR</i>	<i>Recycling in Progress</i>	<i>Cold in-place recycling in progress.</i>
<i>Evanston Dr.</i>	<i>Wildwood Ave.</i>	<i>Argyle St.</i>	<i>0.50</i>	<i>CIPR</i>	<i>Recycling in Progress</i>	<i>Cold in-place recycling in progress.</i>
<i>Hurst Rd.</i>	<i>W. Michigan Ave.</i>	<i>End Certified Road</i>	<i>0.21</i>	<i>CIPR</i>	<i>Recycling in Progress</i>	<i>Cold in-place recycling in progress.</i>
<i>James A. McDivitt Rd.</i>	<i>W. Twp Line</i>	<i>Hurst Rd.</i>	<i>0.16</i>	<i>CIPR</i>	<i>Recycling in Progress</i>	<i>Cold in-place recycling in progress.</i>
<i>St. Bernard Dr.</i>	<i>Alley</i>	<i>McGill Rd.</i>	<i>0.25</i>	<i>CIPR</i>	<i>Recycling in Progress</i>	<i>Cold in-place recycling in progress.</i>
<i>St. David Dr.</i>	<i>Alley</i>	<i>St. Mark Dr.</i>	<i>0.08</i>	<i>CIPR</i>	<i>Recycling in Progress</i>	<i>Cold in-place recycling in progress.</i>
<i>St. Luke Dr.</i>	<i>O'Leary Rd.</i>	<i>St. Bernard Dr.</i>	<i>0.21</i>	<i>CIPR</i>	<i>Recycling in Progress</i>	<i>Cold in-place recycling in progress.</i>
<i>St. Mark Dr.</i>	<i>O'Leary Rd.</i>	<i>St. Bernard Dr.</i>	<i>0.16</i>	<i>CIPR</i>	<i>Recycling in Progress</i>	<i>Cold in-place recycling in progress.</i>
<i>St. Mathew Dr.</i>	<i>O'Leary Rd.</i>	<i>St. Bernard Dr.</i>	<i>0.19</i>	<i>CIPR</i>	<i>Recycling in Progress</i>	<i>Cold in-place recycling in progress.</i>
<i>Toro St.</i>	<i>James A. McDivitt Rd.</i>	<i>Road End</i>	<i>0.09</i>	<i>CIPR</i>	<i>Recycling in Progress</i>	<i>Cold in-place recycling in progress.</i>
		PHASE TOTAL:	6.79			
PHASE III						
Jones Rd.	Van Horn Rd.	Twp. Line	0.50	CIPR	TBD	Construction anticipated in 2021.
Murray Rd.	M-50 (Clinton Rd.)	Twp. Line	1.56	CIPR	TBD	Construction anticipated in 2021.
Saradan Dr.	County Farm Rd.	Wayland Dr.	0.36	CIPR	TBD	Construction anticipated in 2021.
Scheele Dr.	Airport Rd.	Saradan Dr.	0.40	CIPR	TBD	Construction anticipated in 2021.
Van Horn Rd.	M-50 (Clinton Rd.)	Lansing Ave.	3.10	CIPR	TBD	Construction anticipated in 2021.
Wayland Dr.	Airport Rd.	Saradan Dr.	0.39	CIPR	TBD	Construction anticipated in 2021.
		PHASE TOTAL:	6.30			
PHASE IV						
Briggs Ct.	Parnall Rd.	Mae Ct.	0.16	HMA3.0	TBD	Date(s) unknown at this time.
Craig Ct.	Briggs Ct.	Garland Dr.	0.06	HMA3.0	TBD	Date(s) unknown at this time.
Cunningham Rd.	M-50 (Clinton Rd.)	Road End	0.30	HMA3.0	TBD	Date(s) unknown at this time.
Doney Rd.	Springport Rd.	End Certified Road	0.30	HMA3.0	TBD	Date(s) unknown at this time.
Garland Dr.	Craig Ct.	End Certified Road	0.28	HMA3.0	TBD	Date(s) unknown at this time.
Geneva Dr.	Garland Dr.	Road End	0.03	HMA3.0	TBD	Date(s) unknown at this time.
Gilchrist Dr.	Road End	Road End	0.06	HMA3.0	TBD	Date(s) unknown at this time.
Industrial Dr.	County Farm Rd.	Road End	0.37	CIPR	TBD	Construction anticipated in 2021.
Mae Ct.	Marie Ct.	Briggs Ct.	0.07	HMA3.0	TBD	Date(s) unknown at this time.
Marie Ct.	Parnall Rd.	Mae Ct.	0.17	HMA3.0	TBD	Date(s) unknown at this time.
Marks Dr.	Murdock Ct.	Road End	0.03	HMA3.0	TBD	Date(s) unknown at this time.
Murdock Ct.	Parnall Rd.	Marie Ct.	0.16	HMA3.0	TBD	Date(s) unknown at this time.
Technology Dr.	County Farm Rd.	Road End	0.26	CIPR	TBD	Construction anticipated in 2021.
		PHASE TOTAL:	2.26			
PHASE V						
Aldrich Dr.	Poole Dr.	Lynn Dr.	0.09	CIPR	TBD	Date(s) unknown at this time.
Campbell Dr.	Springport Rd.	Poole Dr.	0.21	CIPR	TBD	Date(s) unknown at this time.

HMA3.0 = Preparing the road surface and placing a 3" HMA overlay in two lifts of 1.5" each.
 CIPR = Cold in-place recycling and resurfacing with HMA.

Blackman Charter Township Comprehensive Local Road Improvement Plan

Road	From	To	Length (Mi.)	Proposed Treatment*	Status (Map)	General Overview
Hendee Rd.	Blackman Rd.	M-50 (Clinton Rd.)	2.40	CIPR	TBD	Date(s) unknown at this time.
Long View Dr.	Spencer Dr.	Road End	0.09	CIPR	TBD	Date(s) unknown at this time.
Lynn Dr.	Campbell Dr.	Road End	0.13	CIPR	TBD	Date(s) unknown at this time.
Lynnbrook Dr.	Spencer Dr.	Road End	0.09	CIPR	TBD	Date(s) unknown at this time.
McGill Rd.	O'Leary Rd.	Twp. Line	0.99	CIPR	TBD	Date(s) unknown at this time.
Poole Dr.	Campbell Dr.	Road End	0.11	CIPR	TBD	Date(s) unknown at this time.
Ridge Rd.	M-50 (Clinton Rd.)	Van Horn Rd.	2.01	CIPR	TBD	Date(s) unknown at this time.
Spencer Dr.	Springport Rd.	Long View Dr.	0.26	CIPR	TBD	Date(s) unknown at this time.
Walcott Rd.	M-50 (Clinton Rd.)	Ridge Rd.	0.72	CIPR	TBD	Date(s) unknown at this time.
Windemere Dr.	Long View Dr.	Lynnbrook Dr.	0.17	CIPR	TBD	Date(s) unknown at this time.
PHASE TOTAL:			7.26			
				PHASE VI		
Alden Dr.	Peacock Walk	Burt Ave.	0.43	CIPR	TBD	Date(s) unknown at this time.
Andrew Ave.	West Ave.	Lansing Ave.	0.50	CIPR	TBD	Date(s) unknown at this time.
Aspen Way	Locust Ln.	Timber Trl.	0.25	CIPR	TBD	Date(s) unknown at this time.
Balmars Ave.	Cunningham Rd.	Road End	0.73	CIPR	TBD	Date(s) unknown at this time.
Barrett Rd.	Elm Rd.	Road End	0.29	CIPR	TBD	Date(s) unknown at this time.
Bileda Ct.	Shirley Dr.	Miona St.	0.07	CIPR	TBD	Date(s) unknown at this time.
Birch Haven Rd.	Wolhavn Ln.	Walcott Rd.	0.21	CIPR	TBD	Date(s) unknown at this time.
Black Oak Trl.	M-50 (Clinton Rd.)	Burning Tree Ln.	0.06	CIPR	TBD	Date(s) unknown at this time.
Blackstone St.	Jackson City Limits	Road End	0.17	CIPR	TBD	Date(s) unknown at this time.
Blake Rd.	Elm Rd.	Dettman Rd.	1.08	CIPR	TBD	Date(s) unknown at this time.
Boland St.	M-106 (Cooper St.)	River St.	0.16	CIPR	TBD	Date(s) unknown at this time.
Bondsteel Dr.	Springport Rd.	End Certified Road	0.18	CIPR	TBD	Date(s) unknown at this time.
Bradley Ave.	Lansing Ave.	Road End	0.61	CIPR	TBD	Date(s) unknown at this time.
Brookley Rd.	M-106 (Cooper St.)	Road End	0.35	CIPR	TBD	Date(s) unknown at this time.
Burning Tree Ln.	Pepper Tree Ln.	Road End	0.38	CIPR	TBD	Date(s) unknown at this time.
Burt Ave.	Lansing Ave.	Road End	0.60	CIPR	TBD	Date(s) unknown at this time.
Canary Ln.	Peacock Walk	Cardinal Crest	0.12	CIPR	TBD	Date(s) unknown at this time.
Cardinal Crest	Lansing Ave.	Canary Ln.	0.54	CIPR	TBD	Date(s) unknown at this time.
Chrimac St.	M-50 (Clinton Rd.)	Merton Dr.	0.20	CIPR	TBD	Date(s) unknown at this time.
Clark St.	Shirley Dr.	Woodworth Rd.	0.71	CIPR	TBD	Date(s) unknown at this time.
Coachman Dr.	Northmeadow Rd.	Hitching Post Rd.	0.07	CIPR	TBD	Date(s) unknown at this time.
Connable St.	M-106 (Cooper St.)	Road End	0.08	CIPR	TBD	Date(s) unknown at this time.
Cranbrook Dr.	Lansing Ave.	Road End	0.39	CIPR	TBD	Date(s) unknown at this time.
Cunningham Rd.	Morrill Rd.	Lansing Ave.	1.06	CIPR	TBD	Date(s) unknown at this time.
Dan St.	Clinton Way	Dave St.	0.35	CIPR	TBD	Date(s) unknown at this time.
Dave St.	N. Diane St.	Road End	0.09	CIPR	TBD	Date(s) unknown at this time.
Deweese Rd.	M-106	Twp. Line	0.95	CIPR	TBD	Date(s) unknown at this time.
E. Diane St.	Dan St.	N. Diane St.	0.06	CIPR	TBD	Date(s) unknown at this time.
Falcon Rd.	Lansing Ave.	Canary Lane	0.53	CIPR	TBD	Date(s) unknown at this time.
Fawn Ln.	M-50 (Clinton Rd.)	Road End	0.63	CIPR	TBD	Date(s) unknown at this time.
Ferndale Rd.	Loretta Ave.	St. Anne Ave.	0.16	CIPR	TBD	Date(s) unknown at this time.
Firethorn Dr.	Hendee Rd.	Road End	0.40	CIPR	TBD	Date(s) unknown at this time.
Gerry Dr.	Lansing Ave.	Tommy St.	0.36	CIPR	TBD	Date(s) unknown at this time.
Ginkgo Ln.	Sweetgum Dr.	Sassafras Dr.	0.06	CIPR	TBD	Date(s) unknown at this time.
Greenmeadow Dr.	Morrill Rd.	Road End	0.09	CIPR	TBD	Date(s) unknown at this time.
Hansels Ct.	Wunders Ct.	Cunningham Rd.	0.12	CIPR	TBD	Date(s) unknown at this time.

HMA3.0 = Preparing the road surface and placing a 3" HMA overlay in two lifts of 1.5" each.
 CIPR = Cold in-place recycling and resurfacing with HMA.

Blackman Charter Township Comprehensive Local Road Improvement Plan

Road	From	To	Length (Mi.)	Proposed Treatment*	Status (Map)	General Overview
Hilda St.	Parnall Rd.	Road End	0.27	CIPR	TBD	Date(s) unknown at this time.
Hillsdale St.	Lansing Ave.	Blackstone St.	0.19	CIPR	TBD	Date(s) unknown at this time.
Hitching Post Rd.	Coachman Dr.	Old Wagon Trl.	0.16	CIPR	TBD	Date(s) unknown at this time.
Ida Blvd.	Kenzie Blvd.	Road End	0.03	CIPR	TBD	Date(s) unknown at this time.
John Glenn Dr.	M-50 (Clinton Rd.)	End Certified Road	0.52	CIPR	TBD	Date(s) unknown at this time.
Kenzie Blvd.	Cunningham Rd.	Ida Blvd.	0.22	CIPR	TBD	Date(s) unknown at this time.
Kingswood Dr.	Morrill Rd.	Road End	0.09	CIPR	TBD	Date(s) unknown at this time.
Kint Rd.	Murphy St.	End Certified Road	0.11	CIPR	TBD	Date(s) unknown at this time.
Lark Dr.	Alden Dr.	Oriole Dr.	0.20	CIPR	TBD	Date(s) unknown at this time.
Leonard St.	Parnall Rd.	End Certified Road	0.25	CIPR	TBD	Date(s) unknown at this time.
Locust Ln.	Cunningham Rd.	Timber Trl.	0.22	CIPR	TBD	Date(s) unknown at this time.
Loretta Ave.	Cunningham Rd.	Road End	0.25	CIPR	TBD	Date(s) unknown at this time.
Loretta Ave.	Parnall Rd.	Road End	0.29	CIPR	TBD	Date(s) unknown at this time.
Luella Ave.	Cunningham Rd.	Ferndale Rd.	0.21	CIPR	TBD	Date(s) unknown at this time.
Macon St.	Balmars Ave.	Northlands Ave.	0.06	CIPR	TBD	Date(s) unknown at this time.
McConnel Dr.	Lansing Ave.	Road End	0.61	CIPR	TBD	Date(s) unknown at this time.
Merton Dr.	Woodmere St.	Road End	0.09	CIPR	TBD	Date(s) unknown at this time.
Michael Dr.	Lansing Ave.	Leonard St.	0.24	CIPR	TBD	Date(s) unknown at this time.
Miona St.	Bileda Ct.	Pops Ct.	0.06	CIPR	TBD	Date(s) unknown at this time.
Morrill Rd.	Parnall Rd.	Lansing Ave.	2.33	CIPR	TBD	Date(s) unknown at this time.
Morris St.	Jackson City Limits	Sunset Dr.	0.21	CIPR	TBD	Date(s) unknown at this time.
Mountie Way	Road End	Road End	0.21	CIPR	TBD	Date(s) unknown at this time.
Murphy St.	Lansing Ave.	Clark St.	0.33	CIPR	TBD	Date(s) unknown at this time.
N. Diane St.	Dave St.	E. Diane St.	0.23	CIPR	TBD	Date(s) unknown at this time.
Newell Ave.	Lansing Ave.	Kint Rd.	0.22	CIPR	TBD	Date(s) unknown at this time.
North Valley Farm Rd.	M-50 (Clinton Rd.)	Road End	0.10	CIPR	TBD	Date(s) unknown at this time.
Northlands Ave.	Macon St.	Balmars Ave.	0.48	CIPR	TBD	Date(s) unknown at this time.
Northmeadow Rd.	Rives Junction Rd.	Old Wagon Trl.	0.22	CIPR	TBD	Date(s) unknown at this time.
Nowling St.	Bradley Ave.	Burt Ave.	0.13	CIPR	TBD	Date(s) unknown at this time.
Old Springport Rd.	Road End	Road End	0.13	CIPR	TBD	Date(s) unknown at this time.
Old Wagon Trl.	Northmeadow Rd.	Hitching Post Rd.	0.10	CIPR	TBD	Date(s) unknown at this time.
O'Neill Dr.	Airport Rd.	Road End	0.44	CIPR	TBD	Date(s) unknown at this time.
Oregon Rd.	Springfield Dr.	Road End	0.04	CIPR	TBD	Date(s) unknown at this time.
Oriole Dr.	Peacock Walk	McConnel Dr.	0.35	CIPR	TBD	Date(s) unknown at this time.
Outer Dr.	Parnall Rd.	Saines Manor Dr.	0.09	CIPR	TBD	Date(s) unknown at this time.
Peacock Walk	Lansing Ave.	Canary Ln.	0.52	CIPR	TBD	Date(s) unknown at this time.
Pepper Tree Ln.	Burning Tree Ln.	Road End	0.06	CIPR	TBD	Date(s) unknown at this time.
Pin Oak Trl.	Walcott Rd.	Road End	0.25	CIPR	TBD	Date(s) unknown at this time.
Pops Ct.	Shirley Dr.	Miona St.	0.07	CIPR	TBD	Date(s) unknown at this time.
River St.	Road End	Road End	0.75	CIPR	TBD	Date(s) unknown at this time.
Royal Dr.	Andrew Ave.	Lansing Ave.	0.55	CIPR	TBD	Date(s) unknown at this time.
Saines Manor Dr.	Shirley Dr.	Outer Dr.	0.26	CIPR	TBD	Date(s) unknown at this time.
Sandro Ave.	Balmars Ave.	Northlands Ave.	0.07	CIPR	TBD	Date(s) unknown at this time.
Sassafras Dr.	Ginkgo Ln.	Firethorn Dr.	0.17	CIPR	TBD	Date(s) unknown at this time.
Scott Carpenter Dr.	Hendee Rd.	End Certified Road	0.42	CIPR	TBD	Date(s) unknown at this time.
Second St.	M-106 (Cooper St.)	River St.	0.12	CIPR	TBD	Date(s) unknown at this time.
Sid Dr.	Scott Carpenter Dr.	Scott Carpenter Dr.	0.25	CIPR	TBD	Date(s) unknown at this time.
Springfield Dr.	M-50 (Clinton Rd.)	Road End	0.31	CIPR	TBD	Date(s) unknown at this time.
St. Anne Ave.	Cunningham Rd.	Ferndale Rd.	0.21	CIPR	TBD	Date(s) unknown at this time.
Sunset Dr.	Morris St.	Road End	0.14	CIPR	TBD	Date(s) unknown at this time.

HMA3.0 = Preparing the road surface and placing a 3" HMA overlay in two lifts of 1.5" each.

CIPR = Cold in-place recycling and resurfacing with HMA.

Blackman Charter Township Comprehensive Local Road Improvement Plan

Road	From	To	Length (Mi.)	Proposed Treatment*	Status (Map)	General Overview
Sweetgum Dr.	Ginkgo Ln.	Firethorn Dr.	0.16	CIPR	TBD	Date(s) unknown at this time.
Third St.	M-106 (Cooper St.)	Road End	0.09	CIPR	TBD	Date(s) unknown at this time.
Timber Trl.	Locust Ln.	Aspen Way	0.08	CIPR	TBD	Date(s) unknown at this time.
Tommy St.	Joseph St.	Gerry Dr.	0.07	CIPR	TBD	Date(s) unknown at this time.
University St.	Balmars Ave.	Road End	0.26	CIPR	TBD	Date(s) unknown at this time.
Vermont Rd.	Springfield Dr.	Road End	0.06	CIPR	TBD	Date(s) unknown at this time.
Videto Ln.	Rosehill Rd.	Road End	0.20	CIPR	TBD	Date(s) unknown at this time.
Wolhavn Ln.	M-50 (Clinton Rd.)	End Certified Road	0.37	CIPR	TBD	Date(s) unknown at this time.
Wyoming Rd.	Road End	Road End	0.09	CIPR	TBD	Date(s) unknown at this time.

PHASE TOTAL: 28.21

*Subject to change based on further evaluation.